

PROJECT	TASKS	MAN HOURS*	PROJECT COST*
EXTERIOR WOOD	Removed old varnish; repaired toerail; repaired coaming at seam; replaced companionway pull and teak runners outboard of companionway slide	50 hours	\$35
INTERIOR MAKEOVER	Rebuilt bulkheads, settees, V-berth, companionway steps/ice box access, nav table, galley, and shelves, using 6 sheets teak veneer and marine ply from Teakdecking Systems, re-used old trim; added insulation to ice box; built and installed cabin sole	200 hours	\$1,000
DECK RECAULKING/ SEALING	Stripped out old adhesive with an awl and re-sealed all metal-teak and teak-deck connections	25 hours	\$100
WIRING	Replacing wiring with marine grade; adding mast light; added bow and stern lights with welded-on pulpit brackets; added shorepower hookup in lazarette	35 hours (est.)	\$400+
PLUMBING	Installed new Jabsco head pump, Whale gusher pump, 8-gal. fiberglass holding tank, deck washdown pump, deck fills & pumpout; replumbed head, adding Y valve and vented loop; replaced lines; added freshwater line	60 hours	\$400
BOTTOM JOB	Removed old bottom paint; filled holes and faired keel; put on 3 coats of antifouling with extra coats at waterline	35 hours	\$500
TOTALS		405 hours	\$2,435

* Estimates. Costs include safety equipment (gloves, goggles, respirators) and solvents.